
US 1 Innovative Technology Deployment Corridor


Update August 2017





US 1 Innovative Technology Deployment Corridor



- → Arterial CCTV to support incident and traffic management
- → **Detection** to support arterial travel times
- → Upgraded signal controllers to support better timing and future CV applications
- → DSRC deployment at intersections in support of National SPaT Challenge
- Enhanced high-bandwidth communication connectivity to support future needs
- → Additional tools (arterial DMS, localized RWIS deployment, etc)







SCOPING EFFORT FOR US 1 PILOT PROGRAM

Complete → **Field Review** - cabinets, communications, current equipment specs, etc.

In Progress → **Communications/Network Architecture** - build a high level logical architecture that accommodates current and future needs

In Progress → **Design Elements** - include specs for some of the equipment, network/communication design, logical and physical architecture

In Progress → **Implementation Elements** - operations & maintenance, cost estimate/assessment, risk/benefit matrix

Planned

→ Phased Schedule - break the effort into manageable chunks and address the relative needs/outcomes of each phase



US 1 Deployment - General Schedule

- → Summer/Fall 2017 Requirements & Planning
- → Winter 2017 Design & Advertisement
- → Spring/Summer 2018 Construction, Integration, & Completion

